

STREET REPORT
2018 PI PAVING

For the Week of October 29, 2018

NEWS RELEASE: City of Springfield, Engineering Department

WHIO-TV
WDTN-TV
Springfield News-Sun

First Transit
Springfield City Schools - Transportation Office
Clark County MR/DD -Transportation Office

Dunhollow

Roscommon (Limestone to 420 Roscommon)
S. Kensington (Fountain to Limestone)
Englewood (Fountain to Limestone)
Fountain (Harding to Fifth)
College (Fountain to Limestone)
Broadway (Bechtle to Western)

Surface asphalt is completed on these streets. Traffic markings and detector loop installation are scheduled to begin the week of 11/5/18.

Cedarview (s) and Juniper (all north of Mitchell Blvd)

Work on these streets are complete.

Race (North to dead-end north of Rubsam)

Clairmont (Lexington to Sheridan)

Work on these streets are complete.

Dibert (Yellow Springs to Farnam)

Farnam (Dibert to Innisfallen)

Jackson (Dibert to State)

Pulverization/stabilization for these streets has begun and will continue through Monday, 10/29/18. 1st lift of asphalt is scheduled for Tuesday, 10/30/18 and Wednesday, 10/31/18. Manhole casting replacements are scheduled for Thursday, 11/1/18 and Friday, 11/2/18. Surface asphalt is scheduled for Monday, 11/5/18 and Tuesday, 11/6/18.

Requests for additional information may be referred to Leo Shanayda, City Engineer, City Hall 324-7312.