

STREET REPORT
2018 PI PAVING

For the Week of October 8, 2018

NEWS RELEASE: City of Springfield, Engineering Department

WHIO-TV
WDTN-TV
Springfield News-Sun

First Transit
Springfield City Schools - Transportation Office
Clark County MR/DD -Transportation Office

Dunhollow

Roscommon (Limestone to 420 Roscommon)
S. Kensington (Fountain to Limestone)
Englewood (Fountain to Limestone)
Fountain (Harding to Fifth)
College (Fountain to Limestone)
Broadway (Bechtle to Western)

Surface asphalt is completed on these streets. Traffic markings and detector loop installation currently being scheduled.

Cedarview (s) and Juniper (all north of Mitchell Blvd)

Work on these streets are complete.

Race (North to dead-end north of Rubsam)

Clairmont (Lexington to Sheridan)

Manhole replacements on both streets and curb ramps on Race at Cedar are complete. Surface asphalt on both Race and Clairmont is scheduled between 10/12 and 10/20 (exact dates to be determined.)

Dibert (Yellow Springs to Farnam)

Farnam (Dibert to Innisfallen)

Jackson (Dibert to State)

Concrete work will continue on Dibert, Farnam and Jackson. Pulverization/stabilization for these streets is scheduled to begin the week of 10/22/18 with 1st lift of asphalt and manhole casting replacements to immediately follow.

Requests for additional information may be referred to Leo Shanayda, City Engineer, City Hall 324-7312.