

**Grantee: Springfield, OH**

**Grant: B-09-LN-OH-0030**

**April 1, 2018 thru June 30, 2018 Performance Report**

---



**Grant Number:**  
B-09-LN-OH-0030

**Obligation Date:**

**Award Date:**  
02/11/2010

**Grantee Name:**  
Springfield, OH

**Contract End Date:**

**Review by HUD:**  
Reviewed and Approved

**Grant Award Amount:**  
\$6,101,315.00

**Grant Status:**  
Active

**QPR Contact:**  
Jackie Sudhoff

**LOCCS Authorized Amount:**  
\$6,101,315.00

**Estimated PI/RL Funds:**  
\$860,000.00

**Total Budget:**  
\$6,961,315.00

## Disasters:

### Declaration Number

No Disasters Found

## Narratives

### Executive Summary:

(August 5, 2016 JS) The City is adding a new activity under the S Lime HO Redev 3000 project. This new activity will build a new single family residence in the Buck Creek Target Area of the NSP2 program. As positive changes have occurred in this area, the city is beginning to plan how best to supplement the ongoing activities to encourage further improvement. The City has several empty lots in target areas that will need to meet a National Objective. This activity will use two of those empty lots, combine them, then build a single residence on the new lot. Staff has added an activity under the current homeownership/new construction project to accomplish this. (6/17/2013 JS) On April 15, 2013 a notice of intent to amend the Neighborhood Stabilization Program was public in the Springfield News and Sun opening the public comment period for this change. Receiving no objection or comment to the proposed change, City Commission approved the proposed amendment on May 14, 2013. This amendment does not substantially change the intent, purpose or scope of activities of the NSP grant. This change allows for the allocation of program income funds into the already established activities including administration, housing for households at or below 50% AMI and Homeownership Opportunities for households at or below 120% AMI. NSP 2 is a competitive grant program administered by HUD and is funded through the American Recovery & Reinvestment Act of 2009. The program is aimed at stabilizing and strengthening neighborhoods and urban areas suffering from the effects of the nation's foreclosure crisis. The City will use the funds awarded under this notice to stabilize neighborhoods whose viability has been and continues to be damaged by the economic effects of properties that have been foreclosed upon and abandoned. <!--[if !supportEmptyParas]--><!--[endif]--> Much of the problem is the result of loss of employment revenue paired with population loss leaves the community with an over saturated housing market. The City of Springfield has experienced a 23% decline in population since 1970. Put simply, when the jobs left so did the people – but their houses remained. The city has developed this aggressive Neighborhood Stabilization Program 2 to address the effects of declining population and loss of well-paid jobs within the community. Building on the capacity developed through years of Community Development experience, City of Springfield officials, administrators, and staff are dedicated to changing the face of the community – realizing that the city has changed, and recapturing what used to be isn't a reality, it is necessary to rebalance not only the face of downtown but the face of the city – by focusing on neighborhood rebirth. Through rehabilitation and demolition efforts, the city can begin to rebalance the supply of houses with its employment market and population. All NSP 2 activities must be carried out in target areas. These areas are determined by scores provided by HUD that determine the estimated rate of foreclosure problems based on neighborhood characteristics that are estimated to have a high level of risk for foreclosure. Those characteristics considered are a concentration of loans considered to be high cost and high leveraged, falling home values, unemployment rates and t

### Executive Summary:

he number of vacant housing units in a given area. In Springfield, those areas are delineated by Census tracts. The Census tracts within the City which meet HUD's parameters and also tie into existing and future redevelopment efforts are 3, 5, 6, 7, 8, and 12. A map can be found in the application which shows the census tract boundaries. The City's application contains detailed descriptions of the activities that the City intends to undertake with NSP 2 funds. Those activities and the bu

### Target Geography:

(6/17/2013 JS) The Target Geography will remain the same. Limestone Development Neighborhood (Census Tracts 12 and 3) has experienced some exciting developments in housing in recent years. The new Lincoln Park HOPE VI development has completed Phase 1 of its project. Phase 1 not only developed 108 units of public housing, it also created a neighborhood where once "project housing" ruled and intimidated the surrounding area. Phase 2 of the HOPE VI project will develop 28 units of lease purchase housing. In total, the Hope VI project will be a \$32.4M investment in this area. The Limestone Development



Neighborhood is also home to Clifton Court, a new housing initiative by the city's designated CHDO, Neighborhood Housing Partnership (NHP). The Clifton Court project built three new homes that are affordable for owner-occupants at or below 80% AMI. This project is investing over \$2M in the construction of 11 homes in this area. Clifton Avenue Homes, a development of six new affordable housing units for purchase, was developed by North Hill Apartments, Inc. These new owner occupied units are affordable for households not exceeding 80% of AMI. Total investment in this project is \$846,000. Additionally, the City of Springfield has targeted NSP1 funds for the Grand Avenue South (Census Tract 12 Block Group 6) that is a part of the larger Census Tract 12 and the Limestone Development Neighborhood. The city has allocated approximately \$1M to build six units of owner-occupied housing for household that are at or below 50% of the AMI, and 14 units of affordable rental housing for households that are at or below 50% of the AMI. The city will be partnering with Clark County Community Habitat for Humanity, St. Vincent DePaul, Interfaith Hospitality Network, MRDD – Housing Connections, and Mental Health Services in the development of these units for the clients they serve. The Limestone Development Neighborhoods distressed despite the positive developments in recent years. Three out of the four Foreclosure and Vacancy Scores are the highest score possible: 20. Approximately 25% of all mortgages (or 168 out of 725 mortgages) in the area are either in foreclosure or are seriously delinquent. Additionally, 43.4% and 50% of all mortgages made in this area are the typical "bad" loans with high costs and low leveraging involved. Only 0.8% and 1.9% of the loans would be classified as "good" loans with low costs and high leverage. The damage has been done and continues to be felt. From 2000-2008 there have been a total of 602 foreclosures in this area. Historic damage led to the current 7.5% and 18.8% vacancy rate that devastates the area. Buck Creek Development Spine (Census Tracts 8, 7, 6 and 5) - Buck Creek, one of Springfield's best natural resources, runs along and through a line of development containing the new surgeon's hospital the new regional medical complex, the Cancer Center (redeveloped in 2003 and opened in 2004), and Campus. The shores of Buck Creek also house Veteran's Park, a local gem that attracts tens of thousands of residents on warm summer evenings in June and July for spec

### Target Geography:

tacular entertainment at the Summer Arts Festival. Recent \$2.5M improvements to Veteran's Park include a renovated stage and new food court pavilion with an additional investment of \$500,000 to begin at the conclusion of the 2009 Summer Arts Festival season. Buck Creek will also house a new White Water attraction investing \$860,000 and a new "bouldering" area that already has invested \$35,000. These developments not only bring much needed passive and active

### How to Get Additional Information:

Questions and comments can be directed to:  
City of Springfield Community Development Department  
ATTN: Jackie Sudhoff, or Ed Leinasars at 324-7380  
76 E High Street  
Springfield OH 45502  
jsudhoff@springfieldohio.gov  
mluttrell@ci.springfield.oh.us  
eleinasars@ci.springfield.oh.us

### Program Approach:

(6/17/2013 JS) Program Amendment will not change the approach or activities of this grant. See specific activities below. Activities to Stabilize - Springfield's approach to stabilizing the housing market and addressing the community-wide issues of decent affordable rental and owner-occupied housing located with healthy and stable neighborhoods has three distinct stabilization strategies: 1.) Demolition/Deconstruction of blighted, vacant and obsolete housing. This program will operate in both the Limestone Development Neighborhood and the Buck Creek Development Spine strategically taking out the blighting influences in the neighborhoods in our community where it will make the biggest impact. By demolishing/deconstructing vacant/blighted structures or acquiring and demolishing/deconstructing vacant structures for reuse, benefiting either the neighborhood housing market or environmental factors of the neighborhood and city in general, we can salvage and rebuild the bonds of our great neighborhoods. (6/17/2013 JS) Without a waiver from HOD, NSP2 regulations cap demolition expenses at 10% of the grant allocation. If it chooses to exceed the cap, the City will request a waiver from HUD and utilize Program Income for demolition and clearance of blighted structures with NSP target areas. The City does not intend to use more than 10% of the NSP2 grant for demolition activities. 2.) Create decent affordable housing for households at or below 50% of median income in the Limestone Development Neighborhood. A partnership with Clark County Community Habitat for Humanity expands on priorities that were established in NSP1. NSP2 will capitalize on the nearly \$1M targeted to the NSP1 area of Grand Avenue South (Census Tract 12 Block Group 6). The City will assist Habitat in acquiring vacant and foreclosed land and/or structures. Habitat will construct either new affordable owner occupied units for households at or below 50% of AMI. The NSP1 activities partnered with Habitat and other local Continuum of Care agencies to help organizations house their clients who are at risk of becoming homeless. A collaboration with Neighborhood Housing Partnership, the City's designated CHDO, will expand the initial focus area of NSP1 to include all of Census Tracts 12 and 3. Neighborhood Housing Partnership will construct affordable rental housing for elderly households who are at or below 50% AMI for the NSP2 plan. This aspect of the NSP2 plan focuses not only on stabilizing the neighborhood, but also on stabilizing families with an income at or below 50% AMI. (6/17/2013 JS) Housing ofr Households at or below 50% Area Median Income - NSP regulations require that at least 25% of the grant allocation plus any programs income received be set aside for activities that provide housing for households at or below 50% of the Area Median Income. The City of Springfield will utilize at least 25% of its allocation plus program income to fund new construction or rehab of rental and/or ownership units that will house households who are at or below 50% AMI. Additionally, market conditions have changed throughout the NSP time frame. In order to facilitate home sales



**Program Approach:**

of the newly renovated, gut to stud, energy efficient properties the City will consider selling homes to owners, non-profit agencies or other area housing agencies for the benefit of households at or below 50% AMI. <!--[if !supportLists]-->3.) <!--[endif]-->Create decent affordable energy efficient owner-occupied housing for households at or below 120% of AMI in the Buck Creek Development Spine. Activities in this target area will include acquisition, rehabilitation and

**Consortium Members:**

N/A

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$6,754,516.53
Total Budget	\$55,000.00	\$6,754,516.53
Total Obligated	\$55,000.00	\$6,754,516.53
Total Funds Drawdown	\$95,775.63	\$6,665,048.14
Program Funds Drawdown	\$0.00	\$6,101,296.95
Program Income Drawdown	\$95,775.63	\$563,751.19
Program Income Received	\$4,069.14	\$846,714.12
Total Funds Expended	\$95,775.63	\$6,665,048.14
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$280,061.19

**Progress Toward Required Numeric Targets**

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$1,006,967.19
Limit on Public Services	\$0.00	\$0.00
Limit on Admin/Planning	\$610,131.50	\$663,017.76
Limit on State Admin	\$0.00	\$663,017.76
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00
Progress towards LH25 Requirement	\$1,740,328.75	\$2,592,031.20

**Overall Progress Narrative:**

Still trying to be good suwards for the remainig public funds. The City is looking to increase its participation in housing for households that are at or below 50% of the area median.

**Project Summary**

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
Admin 1000, Administration	\$0.00	\$663,892.76	\$495,636.94
BC Redev 4000, Buck Creek Redevelopment (E)	\$0.00	\$1,294,951.67	\$1,191,366.96
BC Rehab 6000, Buck Creek Acq-Rehab (B)	\$0.00	\$1,461,974.39	\$1,326,730.95



Demo 2000, Demolition (D)	\$0.00	\$610,129.10	\$610,024.89
NSP2 PI Waiver, NSP2 Program Income Waiver	\$0.00	\$0.00	\$0.00
S Lime HO Redev 3000, S Limestone Homeowner	\$0.00	\$1,090,000.00	\$745,870.88
S Lime Rental Redev 5000, S Limestone Rental	\$0.00	\$1,790,275.90	\$1,731,666.33



## Activities

**Project # / Title:** Admin 1000 / Administration

**Grantee Activity Number:** Admin 1000

**Activity Title:** Administration

**Activity Category:**

Administration

**Project Number:**

Admin 1000

**Projected Start Date:**

02/11/2010

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

02/11/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Springfield

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$663,892.76

**Total Budget**

\$0.00

\$663,892.76

**Total Obligated**

\$0.00

\$663,892.76

**Total Funds Drawdown**

\$0.00

\$663,017.76

**Program Funds Drawdown**

\$0.00

\$495,636.94

**Program Income Drawdown**

\$0.00

\$167,380.82

**Program Income Received**

\$0.00

\$3,599.32

**Total Funds Expended**

\$0.00

\$663,017.76

    City of Springfield

\$0.00

\$663,017.76

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$5,548.17

**Activity Description:**

Staff cost and administrative expenses for the operation of the NSP2 activities.

**Location Description:**

Administration activities

**Activity Progress Narrative:**

No activity to report for the quarter.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: BC Redev 4000 / Buck Creek Redevelopment (E)

**Grantee Activity Number:** BC2 Acq 4000

**Activity Title:** BC2 Acquisition

**Activity Category:**

Acquisition - general

**Project Number:**

BC Redev 4000

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Buck Creek Redevelopment (E)

**Projected End Date:**

02/11/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Springfield

### Overall

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2018**

N/A

**To Date**

\$521,835.20

**Total Budget**

\$0.00

\$521,835.20

**Total Obligated**

\$0.00

\$521,835.20

**Total Funds Drawdown**

\$0.00

\$521,835.20

**Program Funds Drawdown**

\$0.00

\$521,835.20



<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$768.48
<b>Total Funds Expended</b>	\$0.00	\$521,835.20
City of Springfield	\$0.00	\$521,835.20
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Activities will include the acquisition and all related costs of purchasing properties for redevelopment in the Buck Creek Development Spine.

### Location Description:

Properties will be located in the Buck Creek Development Spine area of Census Tracts 5, 6, 7 and 8.

### Activity Progress Narrative:

No activity to report for the quarter.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/3
# of buildings (non-residential)	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/3
# of Singlefamily Units	0	0/3

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/3	0/3	0
# of Persons	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/3	0/3	0

## Activity Locations

No Activity Locations found.





## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>BC2 Redev 4000</b>
<b>Activity Title:</b>	<b>BC2 Redevelopment</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
BC Redev 4000

**Project Title:**  
Buck Creek Redevelopment (E)

**Projected Start Date:**  
02/11/2010

**Projected End Date:**  
02/11/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
City of Springfield

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$728,116.28
<b>Total Budget</b>	\$5,000.00	\$728,116.28
<b>Total Obligated</b>	\$5,000.00	\$728,116.28
<b>Total Funds Drawdown</b>	\$1,470.00	\$724,002.94
<b>Program Funds Drawdown</b>	\$0.00	\$669,531.76
<b>Program Income Drawdown</b>	\$1,470.00	\$54,471.18
<b>Program Income Received</b>	\$0.00	\$3,448.16
<b>Total Funds Expended</b>	\$1,470.00	\$724,002.94
City of Springfield	\$1,470.00	\$724,002.94
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Activities will include any and all costs associated with the gut to stud demolition/deconstruction and rehabilitation of properties with the expectation that the finish product will exceed Energy Star rating before being sold to an LMMI resident.

**Location Description:**

Buck Creek Development Spine located in Census Tracts 5, 6, 7 and 8

**Activity Progress Narrative:**

Expenditures for this quarter reflect mowing and grounds maintenance for properties purchased with NSP2 funds.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	4/3
<b>#Energy Star Replacement</b>	0	55/30



#Additional Attic/Roof Insulation	0	4/3
#High efficiency heating plants	0	4/3
#Efficient AC added/replaced	0	4/3
#Replaced thermostats	0	4/3
#Replaced hot water heaters	0	4/3
#Light Fixtures (indoors) replaced	0	76/21
#Light fixtures (outdoors)	0	18/6
#Refrigerators replaced	0	3/3
#Clothes washers replaced	0	0/3
#Dishwashers replaced	0	3/0
#Units with solar panels	0	0/0
#Low flow toilets	0	7/3
#Low flow showerheads	0	4/3
#Units with bus/rail access	0	4/3
#Units exceeding Energy Star	0	4/3
#Sites re-used	0	4/3
#Units deconstructed	0	0/2
#Units & other green	0	4/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/3
# of Singlefamily Units	0	4/3

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/3	4/3	25.00
# Owner Households	0	0	0	0/0	1/3	4/3	25.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** Home Ownership LMMI

**Activity Title:** Home Ownership LMMI

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

BC Redev 4000

**Projected Start Date:**

06/26/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Planned

**Project Title:**

Buck Creek Redevelopment (E)

**Projected End Date:**

06/30/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Springfield

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Springfield	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Assist individuals and households with incomes at or below 120% of the area median income in achieving home ownership.

**Location Description:**

All activities will be conducted in existing NSP target areas.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>Shaffer MH Housing</b>
<b>Activity Title:</b>	<b>Shaffer MH Housing</b>

**Activity Category:**

Construction of new housing

**Project Number:**

BC Redev 4000

**Projected Start Date:**

05/01/2018

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Buck Creek Redevelopment (E)

**Projected End Date:**

04/30/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Springfield

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$50,000.00
<b>Total Budget</b>	\$50,000.00	\$50,000.00
<b>Total Obligated</b>	\$50,000.00	\$50,000.00
<b>Total Funds Drawdown</b>	\$40,286.84	\$40,286.84
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$40,286.84	\$40,286.84
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$40,286.84	\$40,286.84
City of Springfield	\$40,286.84	\$40,286.84
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

A new housing unit will be constructed to house mental health clients. This is a continuation of a partnership with the local mental health organization that has built three new units in this area, all combining lots to reduce the density of housing in the area.

**Location Description:**

231 and 235 N Shaffer, located with the NSP target area will be combined into one parcel and a new housing unit will be built to house mental health clients.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: BC Rehab 6000 / Buck Creek Acq-Rehab (B)

**Grantee Activity Number:** BC Acq 6000

**Activity Title:** BC Acquisition

**Activity Category:**

Acquisition - general

**Project Number:**

BC Rehab 6000

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Buck Creek Acq-Rehab (B)

**Projected End Date:**

02/11/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Springfield

### Overall

**Total Projected Budget from All Sources**

### Apr 1 thru Jun 30, 2018

N/A

### To Date

\$372,082.56

**Total Budget**

\$0.00

\$372,082.56

**Total Obligated**

\$0.00

\$372,082.56

**Total Funds Drawdown**

\$0.00

\$372,082.56

**Program Funds Drawdown**

\$0.00

\$338,593.23

**Program Income Drawdown**

\$0.00

\$33,489.33

**Program Income Received**

\$0.00

\$75,542.20

**Total Funds Expended**

\$0.00

\$372,082.56

City of Springfield

\$0.00

\$372,082.56



<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Activities will include the acquisition and all related costs of acquiring properties for the Buck Creek Acq-Rehab Project.

### Location Description:

Activities will occur in the Buck Creek Redevelopment Spine in Census Tracts 5,6,7 and 8.

### Activity Progress Narrative:

No activity to report for the quarter.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/11
# of buildings (non-residential)	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/11

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/11
# of Singlefamily Units	0	0/11

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/11	0/11	0
# of Persons	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found





**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: BC Rehab 6000**

**Activity Title: BC Rehabilitation**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

BC Rehab 6000

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Buck Creek Acq-Rehab (B)

**Projected End Date:**

02/11/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Springfield

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,089,891.83
<b>Total Budget</b>	\$0.00	\$1,089,891.83
<b>Total Obligated</b>	\$0.00	\$1,089,891.83
<b>Total Funds Drawdown</b>	\$0.00	\$1,071,981.48
<b>Program Funds Drawdown</b>	\$0.00	\$988,137.72
<b>Program Income Drawdown</b>	\$0.00	\$83,843.76
<b>Program Income Received</b>	\$4,069.14	\$703,489.70
<b>Total Funds Expended</b>	\$0.00	\$1,071,981.48
City of Springfield	\$0.00	\$1,071,981.48
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Activities will include any and all work including gut to stud demolition/deconstruction and rehabilitation with the expectation that each home will exceed the Energy Star rating when finished and sold to a LMMI household.

**Location Description:**

Buck Creek Redevelopment Spine located in Census Tract 5, 6, 7 and 8

**Activity Progress Narrative:**

No activity to report for the quarter.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	6/11
<b>#Energy Star Replacement</b>	0	72/110
<b>#Additional Attic/Roof Insulation</b>	0	6/12



#High efficiency heating plants	0	6/11
#Efficient AC added/replaced	0	6/11
#Replaced thermostats	0	6/11
#Replaced hot water heaters	0	6/11
#Light Fixtures (indoors) replaced	0	70/77
#Light fixtures (outdoors)	0	16/23
#Refrigerators replaced	0	6/11
#Clothes washers replaced	0	0/11
#Dishwashers replaced	0	6/0
#Units with solar panels	0	0/0
#Low flow toilets	0	12/11
#Low flow showerheads	0	12/11
#Units with bus/rail access	0	6/11
#Units exceeding Energy Star	0	6/11
#Sites re-used	0	6/11
#Units deconstructed	0	0/6
#Units & other green	0	6/11

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/11
# of Singlefamily Units	0	6/11

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/11	6/11	0.00
# Owner Households	0	0	0	0/0	0/11	6/11	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title: Demo 2000 / Demolition (D)**

**Grantee Activity Number: Demo 2000**



## Activity Title: Demolition

### Activity Category:

Clearance and Demolition

### Project Number:

Demo 2000

### Projected Start Date:

02/11/2010

### Benefit Type:

Area ( )

### National Objective:

NSP Only - LMMI

### Activity Status:

Under Way

### Project Title:

Demolition (D)

### Projected End Date:

02/11/2013

### Completed Activity Actual End Date:

### Responsible Organization:

City of Springfield

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$610,129.10
<b>Total Budget</b>	\$0.00	\$610,129.10
<b>Total Obligated</b>	\$0.00	\$610,129.10
<b>Total Funds Drawdown</b>	\$0.00	\$610,024.89
<b>Program Funds Drawdown</b>	\$0.00	\$610,024.89
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$35,817.67
<b>Total Funds Expended</b>	\$0.00	\$610,024.89
City of Springfield	\$0.00	\$610,024.89
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Clearance and Demolition of blighted structures within NSP target areas.

### Location Description:

\*\*Demolition is an Area Benefit activity. DRGR Screen will not allow for the input of Census Tract information. DRGR representative Cynthia Cary is working in the issue.

Demolition Area Benefit will occur throughout the Census Tracts of 3,5,6,7,8, 11.01, 11.02 and 12.\*\*

### Activity Progress Narrative:

No activity to report for the quarter.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	90/75
# of buildings (non-residential)	0	2/0

# of public facilities	0	0/0
# of Businesses	0	0/0
# of Non-business Organizations	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/75

## Beneficiaries Performance Measures

# of Households	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
	0	0	0	0/0	0/0	0/0	0

LMI%:	61.65
-------	-------

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title:** NSP2 PI Waiver / NSP2 Program Income Waiver

**Grantee Activity Number:** NSP2 PI Waiver

**Activity Title:** NSP2 Program Income Waiver

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

NSP2 PI Waiver

**Project Title:**

NSP2 Program Income Waiver

**Projected Start Date:**

02/01/2015

**Projected End Date:**

09/30/2015

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

City of Springfield

**Program Income Account:**



<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$2,108.86
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Springfield	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

No activity to report for the quarter.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

<b>Other Funding Sources</b>	<b>Amount</b>
No Other Funding Sources Found	
Total Other Funding Sources	



**Project # / Title: S Lime HO Redev 3000 / S Limstone Homeowner**

**Grantee Activity Number: Clifton HO Development**

**Activity Title: Clifton HO**

**Activity Category:**

Construction of new housing

**Project Number:**

S Lime HO Redev 3000

**Projected Start Date:**

11/21/2017

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

S Limstone Homeowner Redevelopment (E)

**Projected End Date:**

04/30/2018

**Completed Activity Actual End Date:**

06/27/2018

**Responsible Organization:**

City of Springfield

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$150,000.00
<b>Total Budget</b>	\$0.00	\$150,000.00
<b>Total Obligated</b>	\$0.00	\$150,000.00
<b>Total Funds Drawdown</b>	\$53,808.79	\$110,072.11
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$53,808.79	\$110,072.11
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$53,808.79	\$110,072.11
City of Springfield	\$53,808.79	\$110,072.11
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity will construct a new home for an already established LMMI household with an income just below 120% of the area median.

**Location Description:**

New development is located in the Grant Avenue South NSP Target Area. It is directly behind the City View elderly apartment developed earlier with NSP2 funds. It continues a stretch of new construction HO structures developed with HOME funds as well.

**Activity Progress Narrative:**

Expenses for this quarter reflect construction and building expenses for the new single family home on Clifton Avenue. The home was sold with a closing in June. Beneficiary data has been saved.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
#Low flow toilets	2		2/2	
#Low flow showerheads	2		2/2	
#Units with bus/rail access	1		1/1	
#Units exceeding Energy Star	0		0/1	
#Sites re-used	1		1/1	
#Units & other green	1		1/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		1/1	
# of Singlefamily Units	1		1/1	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	1	0/0	0/0	1/1	0.00
# Owner Households	0	0	1	0/0	0/0	1/1	0.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

## Address Support Information

**Address:** 804 Clifton, Springfield, Ohio 45505

<b>Property Status:</b> Completed	<b>Affordability Start Date:</b> 06/27/2018	<b>Affordability End Date:</b> 06/27/2033
--------------------------------------	--	--

### Description of Affordability Strategy:

The recapture provision was secured within the contract.

<b>Activity Type for End Use:</b> Construction of new housing	<b>Projected Disposition Date:</b>	<b>Actual Disposition Date:</b>
--	------------------------------------	---------------------------------

<b>National Objective for End Use:</b> NSP Only - LMMI	<b>Date National Objective is met:</b> 06/27/2018	<b>Deadline Date:</b>
---	--	-----------------------

### Description of End Use:

The single family home was sold to a female headed household with an income at or below 120% of AMI.

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**





**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** Jackson HO Development

**Activity Title:** Jackson HO

**Activity Category:**

Construction of new housing

**Project Number:**

S Lime HO Redev 3000

**Projected Start Date:**

08/12/2016

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

S Limestone Homeowner Redevelopment (E)

**Projected End Date:**

07/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Springfield

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$40,000.00
<b>Total Budget</b>	\$0.00	\$40,000.00
<b>Total Obligated</b>	\$0.00	\$40,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$24,107.96
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$24,107.96
<b>Program Income Received</b>	\$0.00	\$20,128.89
<b>Total Funds Expended</b>	\$0.00	\$24,107.96
City of Springfield	\$0.00	\$24,107.96
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity will combine NSP2 and HOME funds to build a single family residence on two lots that were purchased with early NSP2 funds. The two properties had previously held two structures that were vacant, abandoned and unfit for any rehab consideration. Ultimately, the City would like this home to be sold to a homeowner to continue that homeownership trend begun by the NSP program. However, the NSP funds are being matched by HOME funds. The City will adhere to the tight homeownership sale requirements of the HOME program.

After several months of being on the market without selling, the city entertained an offer from the local Mental Health Agency. This agency is already partnered with the City in this NSP2 target area and has successfully constructed two units of housing for their clients. This would represent a continuation of a successful neighborhood project. (JS 4/9/18)

**Location Description:**

New development will be located in the Buck Creek NSP2 Target Area. The area has undergone transformation as the NSP2 grant has allowed for new homeownership in the area and has also allowed for targeted demolition in the area.

**Activity Progress Narrative:**

No expenditures to report for the quarter.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with solar panels	0	0/0
#Low flow toilets	0	2/1
#Low flow showerheads	0	2/1
#Units with bus/rail access	0	1/1
#Units exceeding Energy Star	0	0/1
#Sites re-used	0	1/2
#Units & other green	0	1/1
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	1/0
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Renter Households	0	0	0	1/1	0/0	1/1	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** SL2 HO Acq 3000

**Activity Title:** SL2 Acquisition

**Activity Category:**

Acquisition - general

**Project Number:**

S Lime HO Redev 3000

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

S Limestone Homeowner Redevelopment (E)

**Projected End Date:**

02/11/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Springfield

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$44,842.78
<b>Total Budget</b>	\$0.00	\$44,842.78
<b>Total Obligated</b>	\$0.00	\$44,842.78
<b>Total Funds Drawdown</b>	\$0.00	\$44,842.78
<b>Program Funds Drawdown</b>	\$0.00	\$44,842.78
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$44,842.78
City of Springfield	\$0.00	\$44,842.78
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Activities will fund the acquisition and all costs associated with the acquisition of foreclosed properties in the South Limestone Spine.

**Location Description:**

Project will be located in the South Limestone Spine Area including Census Tracts 3 and 12.

**Activity Progress Narrative:**

No activity to report for the quarter.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/10
<b># of buildings (non-residential)</b>	0	0/0
<b># of Parcels acquired by</b>	0	0/0



# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/10

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/10	
# of Singlefamily Units	0		0/10	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/10	0/0	0/10	0
# of Persons	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/10	0/0	0/10	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>SL2 HO Redev 3000</b>
<b>Activity Title:</b>	<b>SL2 Redevelopment</b>

**Activity Category:**

Construction of new housing

**Project Number:**

S Lime HO Redev 3000

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

S Limestone Homeowner Redevelopment (E)

**Projected End Date:**

02/11/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Springfield

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$705,157.22
<b>Total Budget</b>	\$0.00	\$705,157.22
<b>Total Obligated</b>	\$0.00	\$705,157.22
<b>Total Funds Drawdown</b>	\$0.00	\$705,157.22
<b>Program Funds Drawdown</b>	\$0.00	\$701,028.10
<b>Program Income Drawdown</b>	\$0.00	\$4,129.12
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$705,157.22
City of Springfield	\$0.00	\$705,157.22
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Activity will fund the new construction costs of building 10 new homes on foreclosed sites. Units will be sold to households that meet the 25% set aside requirements.

**Location Description:**

Project will be located within the South Limestone Spine area of Census Tract 3 and 12.

**Activity Progress Narrative:**

No activity to report for the quarter.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b>#Units with solar panels</b>	0	0/0
<b>#Low flow toilets</b>	0	10/10
<b>#Low flow showerheads</b>	0	9/10



#Units with bus/rail access	0	9/10
#Units exceeding Energy Star	0	9/10
#Sites re-used	0	9/10
#Units $\geq$ other green	0	9/10
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	9/10
# of Singlefamily Units	0	9/10

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	9/10	0/0	9/10	100.00
# Owner Households	0	0	0	9/10	0/0	9/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title: S Lime Rental Redev 5000 / S Limestone Rental**

**Grantee Activity Number: Set Aside Housing Development**  
**Activity Title: Set Aside Housing Development**

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
S Lime Rental Redev 5000

**Projected Start Date:**  
06/26/2013

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**

**Activity Status:**  
Planned

**Project Title:**  
S Limestone Rental Redevelopment (E)

**Projected End Date:**  
06/30/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**



<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Springfield	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Activity will develop housing for individuals and households with incomes at or below 50% of the area median.

**Location Description:**

Activities will be in existing NSP Target Areas.

**Activity Progress Narrative:**

No activity to report for the quarter.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found





**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** SL Rental Acq 5000  
**Activity Title:** SL Rental Acquisition

**Activity Category:**

Acquisition - general

**Project Number:**

S Lime Rental Redev 5000

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

S Limestone Rental Redevelopment (E)

**Projected End Date:**

02/11/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Springfield

Overall	Apr 1 thru Jun 30, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$246,427.68
<b>Total Budget</b>	\$0.00	\$246,427.68
<b>Total Obligated</b>	\$0.00	\$246,427.68
<b>Total Funds Drawdown</b>	\$0.00	\$246,427.68
<b>Program Funds Drawdown</b>	\$0.00	\$245,811.50
<b>Program Income Drawdown</b>	\$0.00	\$616.18
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$246,427.68
City of Springfield	\$0.00	\$246,427.68
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$217,037.27

**Activity Description:**

Activity will fund the purchase and all related property and acquisition costs for this project.

**Location Description:**

Project will be located in the South Limestone Spine in Census Tracts 3 and 12.

**Activity Progress Narrative:**

No activity to report for the quarter.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	0/1
<b># of buildings (non-residential)</b>	0	0/0
<b># of Parcels acquired by</b>	0	0/0



# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/12

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/12	0/0	0/12	0
# of Persons	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** SL Rental Redevelopment 5000

**Activity Title:** SL Rental Redevelopment

**Activity Category:**

Construction of new housing

**Project Number:**

S Lime Rental Redev 5000

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

S Limestone Rental Redevelopment (E)

**Projected End Date:**

02/11/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Springfield

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,532,141.12
<b>Total Budget</b>	\$0.00	\$1,532,141.12
<b>Total Obligated</b>	\$0.00	\$1,532,141.12
<b>Total Funds Drawdown</b>	\$210.00	\$1,531,208.72
<b>Program Funds Drawdown</b>	\$0.00	\$1,485,854.83
<b>Program Income Drawdown</b>	\$210.00	\$45,353.89
<b>Program Income Received</b>	\$0.00	\$1,810.84
<b>Total Funds Expended</b>	\$210.00	\$1,531,208.72
City of Springfield	\$210.00	\$1,531,208.72
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$57,475.75

**Activity Description:**

Activity will construct 12 affordable rental unit for elderly residents. The project will be situated upon one single foreclosed piece of property.

7/26/16- Activity will include new construction of 2-2 unit rentals for households with incomes at or below 25% of the area median income with mental health diagnosis.

**Location Description:**

Project will be located in the South Limestone Spine within Census Tracts 3 and 12.

7/26/16 - Project location added to the Buck Creek Redevelopment Area.

**Activity Progress Narrative:**

Expenditures for this quarter reflect mowing and grounds maintenance costs for properties purchased with NSP funds.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b>#Units with solar panels</b>	0	0/0



#Low flow toilets	0	16/16
#Low flow showerheads	0	14/16
#Units with bus/rail access	0	14/16
#Units exceeding Energy Star	0	0/16
#Sites re-used	0	14/3
#Units w/ other green	0	14/16
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	4/16

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	12/16
# of Multifamily Units	0	12/16

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	14/16	0/0	14/16	100.00
# Renter Households	0	0	0	14/16	0/0	14/16	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

